

## Construction Update:

- Bridge foundation formed.
- Bridge foundation pour on 12/21 – 1,500 CY.
- Bridge foundation being backfilled.
- Bridge abutments being formed.
- Pump station piping being installed.
- East bridge to be set in February.

## Construction Photos



December 21 foundation pour.



December 21 foundation pour – 2 pumps, 150 trucks.



Mid-January, backfill in front of foundation, abutment and wall prepared for concrete pour.



Placing backfill around foundation, early January.

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage.